## The Monarch Cement Company



449 1200 Street · PO Box 1000 · Humboldt, KS 66748 Phone: 620-473-2222 · Fax: 620-473-2447

## **Certified Mill Test Report - Type III**

## Production Period: July 1, 2019 through July 31, 2019

The following is based on average test data during the production period. The data is typical of cement produced at The Monarch Cement Company, Humboldt, KS. Individual shipments may vary.

PHYSICAL						
	Reported	Spec Limit		Reported	Spec Limit	
325 Sieve, % Passing	99.1	-	Air Content of Mortar (volume %)	8.9	12.0 max	
Blaine fineness, specific surface			Autoclave Expansion (%)	-0.063	0.80 max	
Air Permeability (cm²/g)	5160	-				
			Compressive Strength (psi)			
Time of Setting, Gilmore test:			1 Day	3673	1740 min	
Initial (hrs:min)	2:00	60 min	3 Days	4679	3480 min	
Final (hrs:min)	2:45	600 max	7 Days	5793	-	
		CHEMI	CAL			
	Reported	Spec Limit		<b>Reported</b>	Spec Limit	
SiO <sub>2</sub> - Silicon dioxide (%)	20.88	-	Loss on ignition (%)	2.18	3.0 max	
$Fe_2O_3$ - Ferric oxide (%)	2.83	6.0 max	Insoluble residue (%)	0.56	1.50 max	
Al <sub>2</sub> O <sub>3</sub> - Aluminum oxide (%)	4.16	6.0 max	Free lime (%)	0.99	-	
CaO - Calcium oxide (%)	63.07	-	Na <sub>2</sub> O - Sodium oxide (%)	0.19	-	
MgO - Magnesium oxide (%)	1.37	6.0 max	K <sub>2</sub> O - Potassium oxide (%)	0.49	-	
SO <sub>3</sub> - Sulphur trioxide (%)	3.00	3.5 max	Equivalent Alkalies (%)	0.51	-	
POTENTIAL CALCULATED COMPOU						
$C_3S$ - Tricalcium silicate (%)	57.5	-				
$C_2S$ - Dicalcium silicate (%)	16.5	-				

The cement in this shipment meets standard requirements in the current specifications of the Federal Government and the American Society for					
Testing and Materials for Type III Portland Cement. All tests conform to AASHTO M-85 and ASTM Test Methods:	Chemical C-114, Blaine C-				
204, Soundness C-151, Gillmore C-266, Compressive Strength C-109, Air Content C-185, and C-150.					

6.2

8.6

15 max

-

Date: 9/13/2019

C<sub>3</sub>A - Tricalcium aluminate (%)

C₄AF - Tetracalcium aluminoferrite (%)

Sean D. Bowman Quality Control Supervisor