

## **The Monarch Cement Company**

449 1200 Street · PO Box 1000 · Humboldt, KS 66748 Phone: 620-473-2222 · Fax: 620-473-2447

## **Certified Mill Test Report - Type III**

Production Period: July 1 - July 31, 2018

The following is based on average test data during the production period. The data is typical of cement produced at The Monarch Cement Company, Humboldt, KS. Individual shipments may vary.

	Reported	PHYSIC Spec Limit		Reported	Spec Limi
325 Sieve, % Passing	99.8	-	Air Content of Mortar (volume %)	8.1	12.0 max
Blaine fineness, specific surface			Autoclave Expansion (%)	-0.062	0.80 max
Air Permeability (cm <sup>2</sup> /g)	5450	-			
			Compressive Strength (psi)		
Time of Setting, Gilmore test:			1 Day	4313	1740 min
Initial (hrs:min)	1:55	60 min	3 Days	5484	3480 min
Final (hrs:min)	2:40	600 max	7 Days	6149	-
		CHEMI	CAL		
	Reported	Spec Limit		Reported	Spec Limi
SiO <sub>2</sub> - Silicon dioxide (%)	21.09	-	Loss on ignition (%)	1.40	3.0 max
Fe <sub>2</sub> O <sub>3</sub> - Ferric oxide (%)	2.73	6.0 max	Insoluble residue (%)	0.22	1.50 max
Al <sub>2</sub> O <sub>3</sub> - Aluminum oxide (%)	4.10	6.0 max	Free lime (%)	0.94	-
CaO - Calcium oxide (%)	64.14	-	Na <sub>2</sub> O - Sodium oxide (%)	0.21	-
MgO - Magnesium oxide (%)	1.40	6.0 max	K <sub>2</sub> O - Potassium oxide (%)	0.53	-
SO <sub>3</sub> - Sulphur trioxide (%)	3.2	3.5 max	Equivalent Alkalies (%)	0.57	0.60 max

POTENTIAL CALCULATED COMPOUND	S
-------------------------------	---

C <sub>3</sub> S - Tricalcium silicate (%)	60.3	-
C <sub>2</sub> S - Dicalcium silicate (%)	14.9	-
C <sub>3</sub> A - Tricalcium aluminate (%)	6.2	15 max
C <sub>4</sub> AF - Tetracalcium aluminoferrite (%)	8.3	-

The cement in this shipment meets standard requirements in the current specifications of the Federal Government and the American Society for Testing and Materials for Type III Portland Cement. All tests conform to AASHTO M-85 and ASTM Test Methods:

Chemical C-114, Blaine C-204, Soundness C-151, Gillmore C-266, Compressive Strength C-109, Air Content C-185, and C-150.

Date: 8/10/2018

Sean D. Bowman Quality Control Supervisor